

## Site Construction Update - Week of 21-Dec-2020 to 26-Dec-2020

1. Dewatering wells active at North & East areas of site (settlement tank & discharge point located at North side of Galleria Mall)
2. Installation works for the balance of dewatering wells at Southeast & Northwest areas of site
3. On-going crane pad installation works (formwork & concrete placement)
4. Concrete & forming material deliveries for crane pads
5. On-going bulk excavation & associated daily hauling
6. Install of first level corner brace in Northeast corner of site
7. Tieback installation works along North, East, & Southwest radius shoring walls
8. Scaffold stair erection at East area of site