

## Site Construction Update - Week of 07-Dec-2020 to 12-Dec-2020

1. Shoring works pile drilling on-going along Southwest radius of site
2. Loading & exporting of shoring drilling spoils
3. Daily concrete supply deliveries for piles
4. Splicing of remaining piles on site in fabrication yard
5. Dewatering of site active (settlement tank & discharge point located at North side of Galleria Mall)
6. On-going bulk excavation & associated daily hauling
7. Demobilization of (1) shoring drilling rig
8. Crane pad caisson drilling & installation, and mud slab placement
9. Drilling for balance of dewatering wells at South & West areas of site
10. Excavation & shaving caisson wall for tieback works along Southwest radius of site
11. Tieback installation works along North & East shoring walls