

Site Construction Update - Week of 14-Dec-2020 to 19-Dec-2020

1. Demobilize drill rigs
2. Dewatering active at North & East areas of site (settlement tank & discharge point located at North side of Galleria Mall)
3. Drilling balance of dewatering wells at SE & NW areas of site
4. Crane pad caisson installation, and mud slab placement
5. On-going bulk excavation & associated daily hauling
6. Excavation & shaving caisson wall for tieback works along Southwest radius of site
7. Tieback installation works along East shoring wall