

Site Construction Update - Week of 01-Mar-2021 to 06-Mar-2021

1. Dewatering wells active throughout site (settlement tank & discharge point located at North side of Galleria Mall)
2. On-going bulk excavation to depth of third row tiebacks, shaving of caisson walls, & associated daily exporting
3. Completion of second row production tieback installation works (stressing on-going), & commencement of third row production tieback installation works
4. Shoring wall frost protection installation works